Page is as From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount	Remark
		Mureshwara Layout Kattigenhalli	Nos	1				1.00			
		Defence Colony Vinayak Nagara	Nos	1				1.00			
		Palanahalli Doddamuniyappa Layout	Nos	1				1.00			
							Total Executed Quantity	7.00	2 10000.00	1410000.00	
Item No.28		Open combat system Supplying heavy gauge PVC conduit pipe conforming to IS 2509 with suitable size bends, plugs in case of RCC casting and RCC wall stone structure or steel plugs in case of brick walls and cement plastering damaged portion using heavy gauge saddles at an interval of 500mm using WF screws a) 19-20mm dia 2mm thick chaper 1complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	m	1	50.00			50.00			
		Srinivaspura Sai Baba Temple Road	m	1	50.00			50.00			
		Someshwara layout Kattigen halli	m	1	50.00			50.00			
		Saptagiri Layout Kattigenhalli	m	1	50.00			50.00			
		Muneshwara Layout Kattigenhalli	m	1	50.00			50.00			
		Defence Colony Vinayak Nagara	m	1	50.00			50.00			
		Palanahalli Doddamuniyappa Layout	m	1	50.00			50.00			
							Total Executed Quantity	350.00	83.50	1863.00	
Item No.29		Supplying and flush mounting teak wooden box without front plank made of not less than 15mm thick wood, after due groove cutting necessary masonry patch work complete 4"x6"x3" (203x152x76mm) complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	Each	4				4.00			
		Srinivaspura Sai Baba Temple Road	Each	4				4.00			
		Someshwara layout Kattigen halli	Each	4				4.00			
		Saptagiri Layout Kattigenhalli	Each	4				4.00			
		Muneshwara Layout Kattigenhalli	Each	4				4.00			
		Defence Colony Vinayak Nagara	Each	4				4.00			
		Palanahalli Doddamuniyappa Layout	Each	4				4.00			
							Total Executed Quantity	28.00	Rs. 70	1568.00	
Item No.30		Point wiring using copper wire with switch Supplying and wiring adopting loop system in existing PVC Conduit/casing capping using Copper PVC insulated multi strand 2x1.55qmm copper wire with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet /gang box, the pther end of the wires shall be terminated with sufficient loose length in a wood/PVC round block complete for each outlet 1 Point wiring using class A materials a) Short point upto 3Mtr from tapping point to out let via switch chaper 1 complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	Each	1				1.00			
		Srinivaspura Sai Baba Temple Road	Each	1				1.00			
		Someshwara layout Kattigen halli	Each	1				1.00			
		Saptagiri Layout Kattigenhalli	Each	1				1.00			
		Muneshwara Layout Kattigenhalli	Each	1				1.00			
		Defence Colony Vinayak Nagara	Each	1				1.00			
		Palanahalli Doddamuniyappa Layout	Each	1				1.00			
							Total Executed Quantity	7.00	210.00	1470.00	
Item No.31		Point wiring using copper wire with switch Supplying and wiring adopting loop system in existing PVC Conduit/casing capping using Copper PVC insulated multi strand 2x1.55qmm copper wire with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet /gang box, the pther end of the wires shall be terminated with sufficient loose length in a wood/PVC round block complete for each outlet 1 Point wiring using class A materials a) Short point upto 3Mtr from tapping point to out let via switch chaper 1 Medium point above 3Mtr upto 6Mtr from tapping pointr to out let viaswitch complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	Each	1				1.00			
		Srinivaspura Sai Baba Temple Road	Each	1				1.00			
		Someshwara layout Kattigen halli	Each	1				1.00			
		Saptagiri Layout Kattigenhalli	Each	1				1.00			

Scanned by TapScanner

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount	Remark
		Muneshwara Layout Kattigenhalli	Nos	1				1.00			
		Defence Colony Vinayak Nagara	Nos	1				1.00			
		Palanahalli Doddamuniyappa Layout	Nos	1				1.00			
							Total Executed Quantity	7.00	630000.00	4410000.00	
Item No.28		Open conduit System: Supplying heavy gauge PVC conduit pipe ……dia confirming to IS 2509 with suitable size bends, plugs in case of RCC ceiling and RCC wall stone structure or rawl plugs in case of brick walls and cement plastering damaged portion using heavy gauge saddles at an interval of 700mm using WF screws.a) 19/20mm dia 2mm thick chaper -1complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	m	1	50.00			50.00			
		Srinivaspura Sai Baba Temple Road	m	1	50.00			50.00			
		Someshwara layout Kattigen halli	m	1	50.00			50.00			
		Saptagiri Layout Kattigenhalli	m	1	50.00			50.00			
		Muneshwara Layout Kattigenhalli	m	1	50.00			50.00			
		Defence Colony Vinayak Nagara	m	1	50.00			50.00			
		Palanahalli Doddamuniyappa Layout	m	1	50.00			50.00			
							Total Executed Quantity	350.00	52.50	18375.00	
Item No.29		Supplying and flush mounting teak wooden box without front plank, made of not less than 15mm thick wood, after due groove cutting, necessary masonry patch work complete. d)8''x6''x3''(203x152x76mm) complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	Each	4				4.00			
		Srinivaspura Sai Baba Temple Road	Each	4				4.00			
		Someshwara layout Kattigen halli	Each	4				4.00			
		Saptagiri Layout Kattigenhalli	Each	4				4.00			
		Muneshwara Layout Kattigenhalli	Each	4				4.00			
		Defence Colony Vinayak Nagara	Each	4				4.00			
		Palanahalli Doddamuniyappa Layout	Each	4				4.00			
							Total Executed Quantity	28.00	56.70	1588.00	
Item No.30		Point wiring using copper wire with switch Supplying and wiring adopting loop system in existing PVC Conduit/casing caping using Copper PVC insulated multi strand 2x1.5Sqmm copper wire with a 6Amps flush type SP control switch shall be fixied on the exisiting plastic sheet /gang box, the pther end of the wires shall be terminated with sufficient loose length in a wood/PVC round block.complete for each outlet. I. Point wiring using class A materials a) Short point upto 3Mtr from tapping point to out let via switch chaper-1 complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	Each	1				1.00			
		Srinivaspura Sai Baba Temple Road	Each	1				1.00			
		Someshwara layout Kattigen halli	Each	1				1.00			
		Saptagiri Layout Kattigenhalli	Each	1				1.00			
		Muneshwara Layout Kattigenhalli	Each	1				1.00			
		Defence Colony Vinayak Nagara	Each	1				1.00			
		Palanahalli Doddamuniyappa Layout	Each	1				1.00			
							Total Executed Quantity	7.00	210.00	1470.00	
Item No.31		Point wiring using copper wire with switch Supplying and wiring adopting loop system in existing PVC Conduit/casing caping using Copper PVC insulated multi strand 2x1.5Sqmm copper wire with a 6Amps flush type SP control switch shall be fixied on the exisiting plastic sheet /gang box, the pther end of the wires shall be terminated with sufficient loose length in a wood/PVC round block.complete for each outlet. I. Point wiring using class A materials a) Short point upto 3Mtr from tapping point to out let via switch chaper-1 Medium point above 3Mtr upto 6Mtr from tapping pointr to out let viaswitch complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	Each	1				1.00			
		Srinivaspura Sai Baba Temple Road	Each	1				1.00			
		Someshwara layout Kattigen halli	Each	1				1.00			
		Saptagiri Layout Kattigenhalli	Each	1				1.00			

Scanned by TapScanner

Change in m		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount	Remark
From	To				(m)	(m)	(m)				
		Muneshwara Layout Kattigenhalli	Each	1				1.00			
		Defence Colony Vinayak Nagara	Each	1				1.00			
		Palanahalli Doddamuniyappa Layout	Each	1				1.00			
							Total Executed Quantity	**7.00**	**288.75**	**2022.00**	
		Item No.32 Point wiring using copper wire with switch Supplying and wiring adopting loop system in existing PVC Conduit/casing caping using Copper PVC insulated multi strand 2x1.5Sqmm copper wire with a 6Amps flush type SP control switch shall be fixied on the exisiting plastic sheet /gang box, the pther end of the wires shall be terminated with sufficient loose length in a wood/PVC round block.complete for each outlet. I. Point wiring using class A materials Long point above 6Mtr upto 10Mtr from tapping point to out let via switch 3complete as per specifications and directions of the Engineer in chargee									
		Shivaram karanth nagar	Each	4				4.00			
		Srinivaspura Sai Baba Temple Road	Each	4				4.00			
		Someshwara layout Kattigen halli	Each	4				4.00			
		Saptagiri Layout Kattigenhalli	Each	4				4.00			
		Muneshwara Layout Kattigenhalli	Each	4				4.00			
		Defence Colony Vinayak Nagara	Each	4				4.00			
		Palanahalli Doddamuniyappa Layout	Each	4				4.00			
							Total Executed Quantity	**28.00**	**420.00**	**11760.00**	
		Item No.33 Supplying 6A flush/projected type socket and a 6 amps flush/ projected type SP switch either surface/flush mounting in a exisiting gang box or in a 4mm thick plastic sheet and fixing over a flush mounted wooden box and wiring using necessary capacity wires as required. b) 6Amps 3/5 way chapter-1 p.no.15.i.no.3.1.1complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	Each	1				1.00			
		Srinivaspura Sai Baba Temple Road	Each	1				1.00			
		Someshwara layout Kattigen halli	Each	1				1.00			
		Saptagiri Layout Kattigenhalli	Each	1				1.00			
		Muneshwara Layout Kattigenhalli	Each	1				1.00			
		Defence Colony Vinayak Nagara	Each	1				1.00			
		Palanahalli Doddamuniyappa Layout	Each	1				1.00			
							Total Executed Quantity	**7.00**	**138.60**	**971.00**	
		Item No.34 Wiring for lighting/power circuit using one of FLRS PVC insulated 1100v grade, multis and CopperWITH LOW conductor single core cable in open or consealed system of wiring.I Group A Materials.a) 1.5 sqmm chapter no 1complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	m	1	80.00			80.00			
		Srinivaspura Sai Baba Temple Road	m	1	80.00			80.00			
		Someshwara layout Kattigen halli	m	1	80.00			80.00			
		Saptagiri Layout Kattigenhalli	m	1	80.00			80.00			
		Muneshwara Layout Kattigenhalli	m	1	80.00			80.00			
		Defence Colony Vinayak Nagara	m	1	80.00			80.00			
		Palanahalli Doddamuniyappa Layout	m	1	80.00			80.00			
							Total Executed Quantity	**560.00**	**21.53**	**12057.00**	
		Item No.35 Wiring for lighting/power circuit using one of FLRS PVC insulated 1100v grade, multis and CopperWITH LOW conductor single core cable in open or consealed system of wiring.I Group A Materials.2.5Sqmm p.no.6.i.no.2.5.21complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	m	1	30.00			30.00			
		Srinivaspura Sai Baba Temple Road	m	1	30.00			30.00			
		Someshwara layout Kattigen halli	m	1	30.00			30.00			
		Saptagiri Layout Kattigenhalli	m	1	30.00			30.00			
		Muneshwara Layout Kattigenhalli	m	1	30.00			30.00			
		Defence Colony Vinayak Nagara	m	1	30.00			30.00			

Scanned by TapScanner

Chainage in m		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount	Remark
From	To				(m)	(m)	(m)				
		Palanahalli Doddamuniyappa Layout	m	1	30.00			30.00			
							Total Executed Quantity	210.00	33.60	7056.00	
Item No.36		Wiring for lighting/power circuit using one of FLRS PVC insulated 1100v grade, multis and CopperWITH LOW conductor single core cable in open or consealed system of wiring.I Group A Materials.c4 sqmm p.no.6.i.no.2.5.3 complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	m	1	160.00			160.00			
		Srinivaspura Sai Baba Temple Road	m	1	160.00			160.00			
		Someshwara layout Kattigen halli	m	1	160.00			160.00			
		Saptagiri Layout Kattigenhalli	m	1	160.00			160.00			
		Muneshwara Layout Kattigenhalli	m	1	160.00			160.00			
		Defence Colony Vinayak Nagara	m	1	160.00			160.00			
		Palanahalli Doddamuniyappa Layout	m	1	160.00			160.00			
							Total Executed Quantity	1120.00	47.25	52920.00	
Item No.37		Supplying 4mm thick plastic sheet with necessary niches for fixing switches, regulators etc., and fixing on exisiting wood or metal box using N.F.screws complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	Sqcm	1	1500.00			1500.00			
		Srinivaspura Sai Baba Temple Road	Sqcm	1	1500.00			1500.00			
		Someshwara layout Kattigen halli	Sqcm	1	1500.00			1500.00			
		Saptagiri Layout Kattigenhalli	Sqcm	1	1500.00			1500.00			
		Muneshwara Layout Kattigenhalli	Sqcm	1	1500.00			1500.00			
		Defence Colony Vinayak Nagara	Sqcm	1	1500.00			1500.00			
		Palanahalli Doddamuniyappa Layout	Sqcm	1	1500.00			1500.00			
							Total Executed Quantity	10500.00	0.28	2940.00	
Item No.38		Supplying and fixing pbbc bakelight stright or slant batton holderand wiring within 60v/230volts lamp group A chapter -2 complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	Each	4				4.00			
		Srinivaspura Sai Baba Temple Road	Each	4				4.00			
		Someshwara layout Kattigen halli	Each	4				4.00			
		Saptagiri Layout Kattigenhalli	Each	4				4.00			
		Muneshwara Layout Kattigenhalli	Each	4				4.00			
		Defence Colony Vinayak Nagara	Each	4				4.00			
		Palanahalli Doddamuniyappa Layout	Each	4				4.00			
							Total Executed Quantity	28.00	92.40	2588.00	
Item No.39		Supplying and fixing retrofit type -PL-LED lamp...W LED linear Source with CCT 6500 degree K, CRI>70%efficacy>80 lumen per watt,life>25000 burning hours and compliance to IS 10322/IEC 60598,LM 79 and LM80.The LED are driven by HF electronicdriver integrated in the system, with PF>0.95, power loss Should <5% of lam Wattage.,short Circuit and open circuit Protection to be integrated Circuit, THD less than 20%,life as per LM79.the operating input voltage should be between130 t 275 volts.Tested by NABL/CPRI accredited laboratory with 2 years Warranty agnist any manufacturing defect working under standard electrical condition.18-20Watts complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	Each	2				2.00			
		Srinivaspura Sai Baba Temple Road	Each	2				2.00			
		Someshwara layout Kattigen halli	Each	2				2.00			
		Saptagiri Layout Kattigenhalli	Each	2				2.00			
		Muneshwara Layout Kattigenhalli	Each	2				2.00			
		Defence Colony Vinayak Nagara	Each	2				2.00			
		Palanahalli Doddamuniyappa Layout	Each	2				2.00			
							Total Executed Quantity	14.00	446.25	6248.00	
Item No.40		Supply wall mountaing fan suitable to operate of single phase -230v A.C supply 400mm sweep a.group A chapter 3.complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	Each	1				1.00			
		Srinivaspura Sai Baba Temple Road	Each	1				1.00			

Scanned by TapScanner

Page to	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount	Remark
	Someshwara layout Kattigen halli	Each	1				1.00			
	Saptagiri Layout Kattigenhalli	Each	1				1.00			
	Muneshwara Layout Kattigenhalli	Each	1				1.00			
	Defence Colony Vinayak Nagara	Each	1				1.00			
	Palanahalli Doddamuniyappa	Each	1				1.00			
						Total Executed Quantity	7.00	2940.00	20580.00	
Item No.41	Supply of LED Streetlight luminaire with pressure die cast aluminium housing body for optimal thermal dissipation. Lamp compartment comprising of anti glare clear diffuser with Injection moulded polycarbonate material, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%, maximum light intensity should be between 60 degrees to 70 degrees. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminaire > IK08. Power Factor >0.9 with mains, Surge Protection- Min 5KV along with Over voltage/ Overload, short circuit/ miss-wiring protection. Compatible for pole mouting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with .....W System Power consumption. LED Efficiency>130lm/w, nominal CRI >75. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008 . Housing with supplier word mark /name shall be Engraved / Embossing on the die cast housing/ Body part. Warranty of 2 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED manufacturer & Cree/Nichia/ Lumileds/Osram make LED Source.complete as per specifications and directions of the Engineer in charge									
	Shivaram karanth nagar	Each	1				1.00			
	Srinivaspura Sai Baba Temple Road	Each	1				1.00			
	Someshwara layout Kattigen halli	Each	1				1.00			
	Saptagiri Layout Kattigenhalli	Each	1				1.00			
	Muneshwara Layout Kattigenhalli	Each	1				1.00			
	Defence Colony Vinayak Nagara	Each	1				1.00			
	Palanahalli Doddamuniyappa Layout	Each	1				1.00			
						Total Executed Quantity	7.00	3528.00	24696.00	
Item No.42	Supplying and fixing of T5 Fluorescent Tube with 14W power consumption with low 3mg Mercury content & below 40% glass content than T8 lamp & 20% less phosphor coating than T8 with initial lumen on 1350 (for 3000-6500 deg Kelvin), rated Avg life (12 Hr. Cycle) of greater than 35000 burring hours. Operating voltage range from 180V to 265V, 50Hz AC power Supplycomplete as per specifications and directions of the Engineer in charge									
	Shivaram karanth nagar	Each	2				2.00			
	Srinivaspura Sai Baba Temple Road	Each	2				2.00			
	Someshwara layout Kattigen halli	Each	2				2.00			
	Saptagiri Layout Kattigenhalli	Each	2				2.00			
	Muneshwara Layout Kattigenhalli	Each	2				2.00			
	Defence Colony Vinayak Nagara	Each	2				2.00			
	Palanahalli Doddamuniyappa Layout	Each	2				2.00			
						Total Executed Quantity	14.00	127.05	1779.00	
Item No.43	Supply and fixing polished wood board made of not less than 15mm thick plank on both sides with plank made out of not more than 2 pices and fixing the same to the wall using tapered inverted woode plug screws etc., a) 20"x20"2.5" chapter complete as per specifications and directions of the Engineer in charge									
	Shivaram karanth nagar	Each	2				2.00			
	Srinivaspura Sai Baba Temple Road	Each	2				2.00			
	Someshwara layout Kattigen halli	Each	2				2.00			
	Saptagiri Layout Kattigenhalli	Each	2				2.00			
	Muneshwara Layout Kattigenhalli	Each	2				2.00			
	Defence Colony Vinayak Nagara	Each	2				2.00			
	Palanahalli Doddamuniyappa Layout	Each	2				2.00			
						Total Executed Quantity	14.00	306.60	4293.00	
Item No.44	Supplying and fixing of Procelain fuse channel with cut out on exisiting wooden/panel using necessary nuts, bolts and washers etc., complete.a) 32Amps champter 5 complete as per specifications and directions of the Engineer in charge									
	Shivaram karanth nagar	Each	6				6.00			

Scanned by TapScanner

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount	Remark
		Srinivaspura Sai Baba Temple Road	Each	6				6.00			
		Someshwara layout Kattigen halli	Each	6				6.00			
		Saptagiri Layout Kattigenhalli	Each	6				6.00			
		Muneshwara Layout Kattigenhalli	Each	6				6.00			
		Defence Colony Vinayak Nagara	Each	6				6.00			
		Palanahalli Doddamuniyappa Layout	Each	6				6.00			
							Total Executed Quantity	**42.00**	**182.70**	**7674.00**	
Item No.45		Supply of an load charge over switches 4poles 415v 50Hz A.C supply with AC23A duty a) up to 63amps Groups A chapter 5.complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	Each	1				1.00			
		Srinivaspura Sai Baba Temple Road	Each	1				1.00			
		Someshwara layout Kattigen halli	Each	1				1.00			
		Saptagiri Layout Kattigenhalli	Each	1				1.00			
		Muneshwara Layout Kattigenhalli	Each	1				1.00			
		Defence Colony Vinayak Nagara	Each	1				1.00			
		Palanahalli Doddamuniyappa Layout	Each	1				1.00			
							Total Executed Quantity	**7.00**	**4515.00**	**31605.00**	
Item No.46		Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and C type curve indicator ON/OFF Energy cross 3 with short circuit breaking capacity of 10K and complete wiring as required. e)6-32amps TPN . Group A chapter 5complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	Each	1				**1.00**			
		Srinivaspura Sai Baba Temple Road	Each	1				**1.00**			
		Someshwara layout Kattigen halli	Each	1				**1.00**			
		Saptagiri Layout Kattigenhalli	Each	1				**1.00**			
		Muneshwara Layout Kattigenhalli	Each	1				**1.00**			
		Defence Colony Vinayak Nagara	Each	1				**1.00**			
		Palanahalli Doddamuniyappa Layout	Each	1				**1.00**			
							Total Executed Quantity	**7.00**	**2516.85**	**17618.00**	
Item No.47		Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and C type curve indicator ON/OFF Energy cross 3 with short circuit breaking capacity of 10K and complete wiring as required. e)6-32amps TPN . Group A chapter 5 6-32amps TPN complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	Each	3				**3.00**			
		Srinivaspura Sai Baba Temple Road	Each	3				**3.00**			
		Someshwara layout Kattigen halli	Each	3				**3.00**			
		Saptagiri Layout Kattigenhalli	Each	3				**3.00**			
		Muneshwara Layout Kattigenhalli	Each	3				**3.00**			
		Defence Colony Vinayak Nagara	Each	3				**3.00**			
		Palanahalli Doddamuniyappa Layout	Each	3				**3.00**			
							Total Executed Quantity	**21.00**	**1800.75**	**37816.00**	
Item No.48		Supplying fixing and wiring Electronic10 to 40 amps Three phase 4wire class -1 Accuracy energy meter Group A chapter 5 complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	Each	1				1.00			
		Srinivaspura Sai Baba Temple Road	Each	1				1.00			
		Someshwara layout Kattigen halli	Each	1				1.00			
		Saptagiri Layout Kattigenhalli	Each	1				1.00			
		Muneshwara Layout Kattigenhalli	Each	1				1.00			
		Defence Colony Vinayak Nagara	Each	1				1.00			

Scanned by TapScanner

Page in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount	Remark
From	To										
		Palanahalli Doddamuniyappa	Each	1				1.00			
							Total Executed Quantity	7.00	5145.00	36015.00	
Item No.49		Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipments on the meter board using 40mm dia 2.90 thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proprotion of salt and charcoal 150mm alround the pipe to complete depth. the connection form the pipe to the conduit etc, is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and checknuts etc, the pipe shall have 16 through holes of 12mm dia.chapter 9, complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	No	2				2.00			
		Srinivaspura Sai Baba Temple Road	No	2				2.00			
		Someshwara layout Kattigen halli	No	2				2.00			
		Saptagiri Layout Kattigenhalli	No	2				2.00			
		Muneshwara Layout Kattigenhalli	No	2				2.00			
		Defence Colony Vinayak Nagara	No	2				2.00			
		Palanahalli Doddamuniyappa	No	2				2.00			
							Total Executed Quantity	14.00	3149.69	44096.00	
Item No.50		Supplying and running of GI/Copper strips for grounding connections using necessary fixing material as required GI strip 25x3mm complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	m	1	20.00			20.00			
		Srinivaspura Sai Baba Temple Road	m	1	20.00			20.00			
		Someshwara layout Kattigen halli	m	1	20.00			20.00			
		Saptagiri Layout Kattigenhalli	m	1	20.00			20.00			
		Muneshwara Layout Kattigenhalli	m	1	20.00			20.00			
		Defence Colony Vinayak Nagara	m	1	20.00			20.00			
		Palanahalli Doddamuniyappa Layout	m	1	20.00			20.00			
							Total Executed Quantity	140.00	78.75	11025.00	
Item No.51		Supplying of LT UG cable having aluminium conductor PVC insulated, sheathed, galvanished, steel wire/steel tap armoured cable with PVC outer sheating 1.1 KV class.I. Class 'A' PVC Cable.d) 4 core 16 sqmm chapter 9, complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	m	1	45.00			45.00			
		Srinivaspura Sai Baba Temple Road	m	1	45.00			45.00			
		Someshwara layout Kattigen halli	m	1	45.00			45.00			
		Saptagiri Layout Kattigenhalli	m	1	45.00			45.00			
		Muneshwara Layout Kattigenhalli	m	1	45.00			45.00			
		Defence Colony Vinayak Nagara	m	1	45.00			45.00			
		Palanahalli Doddamuniyappa Layout	m	1	45.00			45.00			
							Total executed Quantity	315.00	157.50	49613.00	
Item No.52		Labour charges for lying of 1.1 KV class UG cable when supplied agency in existing trench GI pipe / stoneware pipe / on wall /on pole as required. I. In existing trench/duct.a) 6 sqmm to 16 sqmm complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	m	1	40.00			40.00			
		Srinivaspura Sai Baba Temple Road	m	1	40.00			40.00			
		Someshwara layout Kattigen halli	m	1	40.00			40.00			
		Saptagiri Layout Kattigenhalli	m	1	40.00			40.00			
		Muneshwara Layout Kattigenhalli	m	1	40.00			40.00			
		Defence Colony Vinayak Nagara	m	1	40.00			40.00			
		Palanahalli Doddamuniyappa Layout	m	1	40.00			40.00			
							Total executed Quantity	280.00	12.47	3492.00	
Item No.53		Digging of trench of 0.6 m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc.,complete. .a) In soil (ordinary) complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	m	1	30.00			30.00			

Scanned by TapScanner

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount	Remark
		Srinivaspura Sai Baba Temple Road	m	1	30.00			30.00			
		Someshwara layout Kattigen halli	m	1	30.00			30.00			
		Saptagiri Layout Kattigenhalli	m	1	30.00			30.00			
		Muneshwara Layout Kattigenhalli	m	1	30.00			30.00			
		Defence Colony Vinayak Nagara	m	1	30.00			30.00			
		Palanahalli Doddamuniyappa Layout	m	1	30.00			30.00			
							Total executed Quantity	210.00	79.80	16758.00	
Item No.54		Supplying and fixing of class A (medium duty) GI pipe of wall thick ness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class. a) 40mm complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	m	2				2.00			
		Srinivaspura Sai Baba Temple Road	m	2				2.00			
		Someshwara layout Kattigen halli	m	2				2.00			
		Saptagiri Layout Kattigenhalli	m	2				2.00			
		Muneshwara Layout Kattigenhalli	m	2				2.00			
		Defence Colony Vinayak Nagara	m	2				2.00			
		Palanahalli Doddamuniyappa Layout	m	2				2.00			
							Total Executed Quantity	14.00	351.75	4925.00	
Item No.55		Supplying &fixing L.T.cast iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers ect.b) complete as per specifications and directions of the Engineer in charge									
		Shivaram karanth nagar	Each	1				1.00			
		Srinivaspura Sai Baba Temple Road	Each	1				1.00			
		Someshwara layout Kattigen halli	Each	1				1.00			
		Saptagiri Layout Kattigenhalli	Each	1				1.00			
		Muneshwara Layout Kattigenhalli	Each	1				1.00			
		Defence Colony Vinayak Nagara	Each	1				1.00			
		Palanahalli Doddamuniyappa Layout	Each	1				1.00			
							Total executed Quantity	7.00	283.50	1985.00	
Item No.56		Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its quality & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging technical personal and labour required etc complete as per specifications and directions of the Engineer in charge									
		Sreenivasapura Sai baba temple	Each BW	1				1.00			
		Sreenivasapura near oxferd School	Each BW	1				1.00			
		Palanahalli Thota (near Rajakumar)	Each BW	1				1.00			
		Vinayaka nagar near Kalyani Lake	Each BW	1				1.00			
		Sapthagiri Layout (Kattigenahalli)	Each BW	1				1.00			
		Kattigenahalli Someshwara layout	Each BW	1				1.00			
		Kattigenahalli Munishwara layout	Each BW	1				1.00			
		Kuvempu nagar 4th Cross Kattigenahalli	Each BW	1				1.00			
		Dwaraka nagara 5th main Road	Each BW	1				1.00			
		Chamundi Layout 1st main Road (Kogilu)	Each BW	1				1.00			
							Total executed Quantity	10.00			

Scanned by TapScanner

Page in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount	Remark
							Tender Quantity	9.00			
							Quantity upto 125%	10.00	3956.40	39564.00	
Item No.57		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete as per specifications and directions of the Engineer in charge									
		Sreenivasapura Sai baba temple	Rmtr	1	50.00			50.00			
		Sreenivasapura near oxferd School	Rmtr	1	50.00			50.00			
		Palanahalli Thota (near Rajakumar)	Rmtr	1	50.00			50.00			
		Vinayaka nagar near Kalyani Lake	Rmtr	1	50.00			50.00			
		Sapthagiri Layout (Kattigenahalli)	Rmtr	1	50.00			50.00			
		Kattigenahalli Someshwara layout	Rmtr	1	50.00			50.00			
		Kattigenahalli Munishwara layout	Rmtr	1	50.00			50.00			
		Kuvempu nagar 4th Cross Kattigenahalli	Rmtr	1	50.00			50.00			
		Dwaraka nagara 5th main Road	Rmtr	1	50.00			50.00			
		Chamundi Layout 1st main Road (Kogilu)	Rmtr	1	50.00			50.00			
							Total executed Quantity	500.00			
							Tender Quantity	450.00			
							Quantity upto 125%	500.00	364.35	182175.00	
Item No.58		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc.,50-100mtrs complete as per specifications and directions of the Engineer in charge									
		Sreenivasapura Sai baba temple	Rmtr	1	50.00			50.00			
		Sreenivasapura near oxferd School	Rmtr	1	50.00			50.00			
		Palanahalli Thota (near Rajakumar)	Rmtr	1	50.00			50.00			
		Vinayaka nagar near Kalyani Lake	Rmtr	1	50.00			50.00			
		Sapthagiri Layout (Kattigenahalli)	Rmtr	1	50.00			50.00			
		Kattigenahalli Someshwara layout	Rmtr	1	50.00			50.00			
		Kattigenahalli Munishwara layout	Rmtr	1	50.00			50.00			
		Kuvempu nagar 4th Cross Kattigenahalli	Rmtr	1	50.00			50.00			
		Dwaraka nagara 5th main Road	Rmtr	1	50.00			50.00			
		Chamundi Layout 1st main Road (Kogilu)	Rmtr	1	50.00			50.00			
							Total executed Quantity	500.00			
							Tender Quantity	450.00			
							Quantity upto 125%	500.00	464.10	232050.00	
Item No.59		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc.,100-150mtrs complete as per specifications and directions of the Engineer in charge									
		Sreenivasapura Sai baba temple	Rmtr	1	50.00			50.00			
		Sreenivasapura near oxferd School	Rmtr	1	50.00			50.00			

Scanned by TapScanner

Chainage in m		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount	Remark
From	To				(m)	(m)	(m)				
		Palanahalli Thota (near Rajakumar)	Rmtr	1	50.00			50.00			
		Vinayaka nagar near Kalyani Lake	Rmtr	1	50.00			50.00			
		Sapthagiri Layout (Kattigenahalli)	Rmtr	1	50.00			50.00			
		Kattigenahalli Someshwara layout	Rmtr	1	50.00			50.00			
		Kattigenahalli Munishwara layout	Rmtr	1	50.00			50.00			
		Kuvempu nagar 4th Cross Kattigenahalli	Rmtr	1	50.00			50.00			
		Dwaraka nagara 5th main Road	Rmtr	1	50.00			50.00			
		Chamundi Layout 1st main Road (Kogilu)	Rmtr	1	50.00			50.00			
							Total executed Quantity	**500.00**			
							Tender Quantity	**450.00**			
							Quantity upto 125%	**500.00**	**478.80**	**239400.00**	
Item No.60		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc.,150-200mtrs complete as per specifications and directions of the Engineer in charge									
		Sreenivasapura Sai baba temple	Rmtr	1	50.00			50.00			
		Sreenivasapura near oxferd School	Rmtr	1	50.00			50.00			
		Palanahalli Thota (near Rajakumar)	Rmtr	1	50.00			50.00			
		Vinayaka nagar near Kalyani Lake	Rmtr	1	50.00			50.00			
		Sapthagiri Layout (Kattigenahalli)	Rmtr	1	50.00			50.00			
		Kattigenahalli Someshwara layout	Rmtr	1	50.00			50.00			
		Kattigenahalli Munishwara layout	Rmtr	1	50.00			50.00			
		Kuvempu nagar 4th Cross Kattigenahalli	Rmtr	1	50.00			50.00			
		Dwaraka nagara 5th main Road	Rmtr	1	50.00			50.00			
		Chamundi Layout 1st main Road (Kogilu)	Rmtr	1	50.00			50.00			
							Total executed Quantity	**500.00**			
							Tender Quantity	**450.00**			
							Quantity upto 125%	**500.00**	**562.80**	**281400.00**	
Item No.61		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., 200-250mtrs complete as per specifications and directions of the Engineer in charge									
		Sreenivasapura Sai baba temple	Rmtr	1	50.00			50.00			
		Sreenivasapura near oxferd School	Rmtr	1	50.00			50.00			
		Palanahalli Thota (near Rajakumar)	Rmtr	1	50.00			50.00			
		Vinayaka nagar near Kalyani Lake	Rmtr	1	50.00			50.00			
		Sapthagiri Layout (Kattigenahalli)	Rmtr	1	50.00			50.00			
		Kattigenahalli Someshwara layout	Rmtr	1	50.00			50.00			
		Kattigenahalli Munishwara layout	Rmtr	1	50.00			50.00			
		Kuvempu nagar 4th Cross Kattigenahalli	Rmtr	1	50.00			50.00			
		Dwaraka nagara 5th main Road	Rmtr	1	50.00			50.00			
		Chamundi Layout 1st main Road (Kogilu)	Rmtr	1	50.00			50.00			

Scanned by TapScanner

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount	Remark
							Total executed Quantity	500.00			
							Tender Quantity	450.00			
							Quantity upto 125%	500.00	665.70	332850.00	
Item No.62		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., 250-300mtrs complete as per specifications and directions of the Engineer in charge									
		Sreenivasapura Sai baba temple	Rmtr	1	50.00			50.00			
		Sreenivasapura near oxferd School	Rmtr	1	50.00			50.00			
		Palanahalli Thota (near Rajakumar)	Rmtr	1	50.00			50.00			
		Vinayaka nagar near Kalyani Lake	Rmtr	1	50.00			50.00			
		Sapthagiri Layout (Kattigenahalli)	Rmtr	1	50.00			50.00			
		Kattigenahalli Someshwara layout	Rmtr	1	50.00			50.00			
		Kattigenahalli Munishwara layout	Rmtr	1	50.00			50.00			
		Kuvempu nagar 4th Cross Kattigenahalli	Rmtr	1	50.00			50.00			
		Dwaraka nagara 5th main Road	Rmtr	1	50.00			50.00			
		Chamundi Layout 1st main Road (Kogilu)	Rmtr	1	50.00			50.00			
								50.00			
							Total executed Quantity	500.00			
							Tender Quantity	450.00			
							Quantity upto 125%	500.00	735.00	367500.00	
Item No.63		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., 300-350mtrs complete as per specifications and directions of the Engineer in charge									
		Sreenivasapura Sai baba temple	Rmtr	1	50.00			50.00			
		Sreenivasapura near oxferd School	Rmtr	1	50.00			50.00			
		Palanahalli Thota (near Rajakumar)	Rmtr	1	50.00			50.00			
		Vinayaka nagar near Kalyani Lake	Rmtr	1	50.00			50.00			
		Sapthagiri Layout (Kattigenahalli)	Rmtr	1	50.00			50.00			
		Kattigenahalli Someshwara layout	Rmtr	1	50.00			50.00			
		Kattigenahalli Munishwara layout	Rmtr	1	50.00			50.00			
		Kuvempu nagar 4th Cross Kattigenahalli	Rmtr	1	50.00			50.00			
		Dwaraka nagara 5th main Road	Rmtr	1	50.00			50.00			
		Chamundi Layout 1st main Road (Kogilu)	Rmtr	1	50.00			50.00			
							Total executed Quantity	500.00			
							Tender Quantity	450.00			
							Quantity upto 125%	500.00	866.25	433125.00	
Item No.64		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., 350-400mtrs complete as per specifications and directions of the Engineer in charge									
		Sreenivasapura Sai baba temple	Rmtr	1	49.00			49.00			
		Sreenivasapura near oxferd School	Rmtr	1	50.00			50.00			

Scanned by TapScanner

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount	Remark
		Palanahalli Thota (near Rajakumar)	Rmtr	1	49.00			49.00			
		Vinayaka nagar near Kalyani Lake	Rmtr	1	50.00			50.00			
		Sapthagiri Layout (Kattigenahalli)	Rmtr	1	48.00			48.00			
		Kattigenahalli Someshwara layout	Rmtr	1	49.00			49.00			
		Kattigenahalli Munishwara layout	Rmtr	1	50.00			50.00			
		Kuvempu nagar 4th Cross Kattigenahalli	Rmtr	1	49.00			49.00			
		Dwaraka nagara 5th main Road	Rmtr	1	50.00			50.00			
		Chamundi Layout 1st main Road (Kogilu)	Rmtr	1	49.00			49.00			
							Total executed Quantity	**493.00**			
							Tender Quantity	**450.00**			
							Quantity upto 125%	**493.00**	**945.00**	**465885.00**	
Item No.65		Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other and with a plastic protection end (including of all taxes) ,with all lead and lift, loading, unloading and labour charges etc., complete as per specifications and directions of the Engineer in charge									
		Sreenivasapura Sai baba temple	Rmtr	1	60.00			60.00			
		Sreenivasapura near oxferd School	Rmtr	1	66.00			66.00			
		Palanahalli Thota (near Rajakumar)	Rmtr	1	60.00			60.00			
		Vinayaka nagar near Kalyani Lake	Rmtr	1	54.00			54.00			
		Sapthagiri Layout (Kattigenahalli)	Rmtr	1	60.00			60.00			
		Kattigenahalli Someshwara layout	Rmtr	1	54.00			54.00			
		Kattigenahalli Munishwara layout	Rmtr	1	66.00			66.00			
		Kuvempu nagar 4th Cross Kattigenahalli	Rmtr	1	60.00			60.00			
		Dwaraka nagara 5th main Road	Rmtr	1	66.00			66.00			
		Chamundi Layout 1st main Road (Kogilu)	Rmtr	1	54.00			54.00			
							Total executed Quantity	**600.00**			
							Tender Quantity	**540.00**			
							Quantity upto 125%	**600.00**	**1432.99**	**859794.00**	
Item No.66		Providing and fixing 250mm dia PVC Pipe and as per specification and directions.(BWSSB SR 13-14complete as per specifications and directions of the Engineer in charge									
		Sreenivasapura Sai baba temple	Rmtr	1	10.00			10.00			
		Sreenivasapura near oxferd School	Rmtr	1	9.00			9.00			
		Palanahalli Thota (near Rajakumar)	Rmtr	1	10.00			10.00			
		Vinayaka nagar near Kalyani Lake	Rmtr	1	11.00			11.00			
		Sapthagiri Layout (Kattigenahalli)	Rmtr	1	12.00			12.00			
		Kattigenahalli Someshwara layout	Rmtr	1	10.00			10.00			
		Kattigenahalli Munishwara layout	Rmtr	1	9.00			9.00			
		Kuvempu nagar 4th Cross Kattigenahalli	Rmtr	1	10.00			10.00			
		Dwaraka nagara 5th main Road	Rmtr	1	9.00			9.00			
		Chamundi Layout 1st main Road (Kogilu)	Rmtr	1	10.00			10.00			
							Total executed Quantity	**100.00**			
							Tender Quantity	**90.00**			
							Quantity upto 125%	**100.00**	**1189.65**	**118965.00**	

Scanned by TapScanner

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount	Remark
Item No.67		175mm dia M.S. Casing cap complete as per specifications and directions of the Engineer in charge									
		Sreenivasapura Sai baba temple	Each	1				1.00			
		Sreenivasapura near oxferd School	Each	1				1.00			
		Palanahalli Thota (near Rajakumar)	Each	1				1.00			
		Vinayaka nagar near Kalyani Lake	Each	1				1.00			
		Sapthagiri Layout (Kattigenahalli)	Each	1				1.00			
		Kattigenahalli Someshwara layout	Each	1				1.00			
		Kattigenahalli Munishwara layout	Each	1				1.00			
		Kuvempu nagar 4th Cross Kattigenahalli	Each	1				1.00			
		Dwaraka nagara 5th main Road	Each	1				1.00			
		Chamundi Layout 1st main Road (Kogilu)	Each	1				1.00			
								1.00			
							Total executed Quantity	**10.00**			
							Tender Quantity	**9.00**			
							Quantity upto 125%	**10.00**	**108.15**	**1082.00**	
Item No.68		M.S. Casing pipe collars 'C' Class complete as per specifications and directions of the Engineer in charge									
		Sreenivasapura Sai baba temple	Each	1	10.00			10.00			
		Sreenivasapura near oxferd School	Each	1	11.00			11.00			
		Palanahalli Thota (near Rajakumar)	Each	1	10.00			10.00			
		Vinayaka nagar near Kalyani Lake	Each	1	9.00			9.00			
		Sapthagiri Layout (Kattigenahalli)	Each	1	10.00			10.00			
		Kattigenahalli Someshwara layout	Each	1	9.00			9.00			
		Kattigenahalli Munishwara layout	Each	1	11.00			11.00			
		Kuvempu nagar 4th Cross Kattigenahalli	Each	1	10.00			10.00			
		Dwaraka nagara 5th main Road	Each	1	11.00			11.00			
		Chamundi Layout 1st main Road (Kogilu)	Each	1	9.00			9.00			
							Total executed Quantity	**100.00**			
							Tender Quantity	**90.00**			
							Quantity upto 125%	**100.00**	**162.23**	**16223.00**	
Item No.69		Fabrication supplying and mounting MS box of 16 SWG suitable for floor /wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primer paint and finally finished with approved colour enamelled metal paint etc., complete box of 21600 sqcm with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work.)complete as per specifications and directions of the Engineer in charge									
		Sreenivasapura Sai baba temple	Sqcm	1	1100.00	20.00		22000.00			
		Palanahalli Thota (near Rajakumar)	Sqcm	1	1100.00	20.00		22000.00			
		Vinayaka nagar near Kalyani Lake	Sqcm	1	1100.00	20.00		22000.00			
		Sapthagiri Layout (Kattigenahalli)	Sqcm	1	1100.00	20.00		22000.00			
		Kattigenahalli Someshwara layout	Sqcm	1	1100.00	20.00		22000.00			
		Kattigenahalli Munishwara layout	Sqcm	1	1100.00	20.00		22000.00			
		Kuvempu nagar 4th Cross Kattigenahalli	Sqcm	1	1100.00	20.00		22000.00			
		Dwaraka nagara 5th main Road	Sqcm	1	1100.00	20.00		22000.00			

Scanned by TapScanner

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount	Remark
Chamundi Layout 1st main	Sqcm	1	1100.00	20.00		22000.00			
					Total executed Quantity	198000.00	0.36	71280.00	

Labour charges for erection as new /repaired submercible pumpset allong with GI pipe (32/50mm) cable (new submercible pumpset if required will be supplied by the department free of cost and released pumpset shoud be handed over to department including transportation (Each lenth upto 100)complete as per specifications and directions of the Engineer in charge

Sreenivasapura Sai baba temple	per length	1	60.00			60.00			
Palanahalli Thota (near Rajakumar)	per length	1	61.00			61.00			
Vinayaka nagar near Kalyani Lake	per length	1	59.00			59.00			
Sapthagiri Layout (Kattigenahalli)	per length	1	62.00			62.00			
Kattigenahalli Someshwara layout	per length	1	60.00			60.00			
Kattigenahalli Munishwara layout	per length	1	59.00			59.00			
Kuvempu nagar 4th Cross Kattigenahalli	per length	1	62.00			62.00			
Dwaraka nagara 5th main Road	per length	1	63.00			63.00			
Chamundi Layout 1st main	per	1	64.00			64.00			
					Total executed Quantity	550.00			
					Tender Quantity	531.00			
					Quantity upto 125%	550.00	95.17	52344.00	

Erection of combined panel board meter board with all necessary materials and labour including providing CC 1:3:6 foundation bed etc,. Complete for basement out door type.(MR)complete as per specifications and directions of the Engineer in charge

Sreenivasapura Sai baba temple	Nos	1				1.00			
Palanahalli Thota (near Rajakumar)	Nos	1				1.00			
Vinayaka nagar near Kalyani Lake	Nos	1				1.00			
Sapthagiri Layout (Kattigenahalli)	Nos	1				1.00			
Kattigenahalli Someshwara layout	Nos	1				1.00			
Kattigenahalli Munishwara layout	Nos	1				1.00			
Kuvempu nagar 4th Cross Kattigenahalli	Nos	1				1.00			
Dwaraka nagara 5th main Road	Nos	1				1.00			
Chamundi Layout 1st main	Nos	1				1.00			
					Total executed Quantity	9.00	198.75	1789.00	

Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer etc.,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work complete as per specifications and directions of the Engineer in charge

Sreenivasapura Sai baba temple	Nos	3				3.00			
Palanahalli Thota (near Rajakumar)	Nos	3				3.00			
Vinayaka nagar near Kalyani Lake	Nos	3				3.00			
Sapthagiri Layout (Kattigenahalli)	Nos	3				3.00			
Kattigenahalli Someshwara layout	Nos	3				3.00			
Kattigenahalli Munishwara layout	Nos	3				3.00			
Kuvempu nagar 4th Cross Kattigenahalli	Nos	3				3.00			
Dwaraka nagara 5th main Road	Nos	3				3.00			
Chamundi Layout 1st main	Nos	3				3.00			
					Total executed Quantity	27.00	157.50	4253.00	

Scanned by TapScanner

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount	Remark
Item No.73 Supplying and laying of 1.1 KV UG cable having aluminium conductor PVC insulated sheathed, galvanized, steel wire/steel tape armoured cable with PVC outer sheathing 1.1 KV class 4 core 16 sqmm cable complete as per specifications and directions of the Engineer in charge									
Sreenivasapura Sai baba temple	Mtr	1	41.00			41.00			
Palanahalli Thota (near Rajakumar)	Mtr	1	36.00			36.00			
Vinayaka nagar near Kalyani Lake	Mtr	1	43.00			43.00			
Sapthagiri Layout (Kattigenahalli)	Mtr	1	40.00			40.00			
Kattigenahalli Someshwara layout	Mtr	1	35.00			35.00			
Kattigenahalli Munishwara layout	Mtr	1	36.00			36.00			
Kuvempu nagar 4th Cross Kattigenahalli	Mtr	1	37.00			37.00			
Dwaraka nagara 5th main Road	Mtr	1	39.00			39.00			
Chamundi Layout 1st main Road (Kogilu)	Mtr	1	35.00			35.00			
					Total executed Quantity	342.00	178.45	61030.00	
Item No.74 Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete sutting road surfacescomplete as per specifications and directions of the Engineer in charge									
Sreenivasapura Sai baba temple	Mtr	1	41.00			41.00			
Palanahalli Thota (near Rajakumar)	Mtr	1	36.00			36.00			
Vinayaka nagar near Kalyani Lake	Mtr	1	43.00			43.00			
Sapthagiri Layout (Kattigenahalli)	Mtr	1	40.00			40.00			
Kattigenahalli Someshwara layout	Mtr	1	35.00			35.00			
Kattigenahalli Munishwara layout	Mtr	1	36.00			36.00			
Kuvempu nagar 4th Cross Kattigenahalli	Mtr	1	37.00			37.00			
Dwaraka nagara 5th main Road	Mtr	1	39.00			39.00			
Chamundi Layout 1st main Road (Kogilu)	Mtr	1	35.00			35.00			
					Total executed Quantity	342.00	89.25	30524.00	
Item No.75 Supplying and fixing of class A GI pipe on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class 40mm complete as per specifications and directions of the Engineer in charge									
Sreenivasapura Sai baba temple	Mtr	1	3.00			3.00			
Palanahalli Thota (near Rajakumar)	Mtr	1	3.00			3.00			
Vinayaka nagar near Kalyani Lake	Mtr	1	3.00			3.00			
Sapthagiri Layout (Kattigenahalli)	Mtr	1	3.00			3.00			
Kattigenahalli Someshwara layout	Mtr	1	3.00			3.00			
Kattigenahalli Munishwara layout	Mtr	1	3.00			3.00			
Kuvempu nagar 4th Cross Kattigenahalli	Mtr	1	3.00			3.00			
Dwaraka nagara 5th main Road	Mtr	1	3.00			3.00			
Chamundi Layout 1st main Road (Kogilu)	Mtr	1	3.00			3.00			
					Total executed Quantity	27.00	309.31	8352.00	

Scanned by TapScanner

	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount	Remark
	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit .... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia, complete as per specifications and directions of the Engineer in charge									
	Sreenivasapura Sai baba temple	Each	1				1.00			
	Palanahalli Thota (near Rajakumar)	Each	1				1.00			
	Vinayaka nagar near Kalyani Lake	Each	1				1.00			
	Sapthagiri Layout (Kattigenahalli)	Each	1				1.00			
	Kattigenahalli Someshwara layout	Each	1				1.00			
	Kattigenahalli Munishwara layout	Each	1				1.00			
	Kuvempu nagar 4th Cross Kattigenahalli	Each	1				1.00			
	Dwaraka nagara 5th main Road	Each	1				1.00			
	Chamundi Layout 1st main	Each	1				1.00			
						Total executed Quantity	**9.00**	**2863.35**	**25771.00**	
Item No.77	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class 16sqmmUG cable filled with necessary bitumen/ insulating compound complete with terminals, clamps, bolts, nuts and washers etc.									
	Sreenivasapura Sai baba temple	Each	1				1.00			
	Palanahalli Thota (near Rajakumar)	Each	1				1.00			
	Vinayaka nagar near Kalyani Lake	Each	1				1.00			
	Sapthagiri Layout (Kattigenahalli)	Each	1				1.00			
	Kattigenahalli Someshwara layout	Each	1				1.00			
	Kattigenahalli Munishwara layout	Each	1				1.00			
	Kuvempu nagar 4th Cross Kattigenahalli	Each	1				1.00			
	Dwaraka nagara 5th main Road	Each	1				1.00			
	Chamundi Layout 1st main Road (Kogilu)	Each	1				1.00			
						Total executed Quantity	**9.00**	**294.00**	**2646.00**	
Item No.78	Supplying and fixing of polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc.,Size 20 x 20 x 2.5 inches with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the workcomplete as per specifications and directions of the Engineer in charge									
	Sreenivasapura Sai baba temple	Nos	1				1.00			
	Palanahalli Thota (near Rajakumar)	Nos	1				1.00			
	Vinayaka nagar near Kalyani Lake	Nos	1				1.00			
	Sapthagiri Layout (Kattigenahalli)	Nos	1				1.00			
	Kattigenahalli Someshwara layout	Nos	1				1.00			
	Kattigenahalli Munishwara layout	Nos	1				1.00			
	Kuvempu nagar 4th Cross Kattigenahalli	Nos	1				1.00			
	Dwaraka nagara 5th main Road	Nos	1				1.00			
	Chamundi Layout 1st main Road (Kogilu)	Nos	1				1.00			
						Total executed Quantity	**9.00**	**327.15**	**2945.00**	
Item No.79	Borewell Cap and Clamp Set complete as per specifications and directions of the Engineer in charge									

Scanned by TapScanner

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount	Remark
		Sreenivasapura Sai baba temple	Set	1				1.00			
		Palanahalli Thota (near Rajakumar)	Set	1				1.00			
		Vinayaka nagar near Kalyani Lake	Set	1				1.00			
		Sapthagiri Layout (Kattigenahalli)	Set	1				1.00			
		Kattigenahalli Someshwara layout	Set	1				1.00			
		Kattigenahalli Munishwara layout	Set	1				1.00			
		Kuvempu nagar 4th Cross Kattigenahalli	Set	1				1.00			
		Dwaraka nagara 5th main Road	Set	1				1.00			
		Chamundi Layout 1st main Road (Kogilu)	Set	1				1.00			
							Total executed Quantity	1.00			
Item No.80		Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 17.50 HP 30 stage.complete as per specifications and directions of the Engineer in charge						**Total executed Quantity**	**9.00**	**1890.00**	**17010.00**	
		Sreenivasapura Sai baba temple	Nos	1				1.00			
		Palanahalli Thota (near Rajakumar)	Nos	1				1.00			
		Vinayaka nagar near Kalyani Lake	Nos	1				1.00			
		Sapthagiri Layout (Kattigenahalli)	Nos	1				1.00			
		Kattigenahalli Someshwara layout	Nos	1				1.00			
		Kattigenahalli Munishwara layout	Nos	1				1.00			
		Kuvempu nagar 4th Cross Kattigenahalli	Nos	1				1.00			
		Dwaraka nagara 5th main Road	Nos	1				1.00			
		Chamundi Layout 1st main Road (Kogilu)	Nos	1				1.00			
							Total executed Quantity	**9.00**	**75732.30**	**681591.00**	
Item No.81		Providing, laying & joining GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using white lead & threads for joints wherever necessary as per direction including all lead & lift etc,. complete 'A' grade(excluding cost of fittings) 50mm dia GI pipe B Class complete as per specifications and directions of the Engineer in charge									
		Sreenivasapura Sai baba temple	Rmtr	60	6.00			360.00			
		Palanahalli Thota (near Rajakumar)	Rmtr	61	6.00			366.00			
		Vinayaka nagar near Kalyani Lake	Rmtr	59	6.00			354.00			
		Sapthagiri Layout (Kattigenahalli)	Rmtr	62	6.00			372.00			
		Kattigenahalli Someshwara layout	Rmtr	60	6.00			360.00			
		Kattigenahalli Munishwara layout	Rmtr	59	6.00			354.00			
		Kuvempu nagar 4th Cross Kattigenahalli	Rmtr	62	6.00			372.00			
		Dwaraka nagara 5th main Road	Rmtr	63	6.00			378.00			
		Chamundi Layout 1st main Road (Kogilu)	Rmtr	64	6.00			384.00			
							Total executed Quantity	**3300.00**			
							Tender Quantity	**3186.00**			
							Quantity upto 125%	**3300.00**	**435.75**	**1437975.00**	

Scanned by TapScanner

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount	Remark
Supply and fixing Collar for GI Pipes 50MM complete as per specifications and directions of the Engineer in charge									
Sreenivasapura Sai baba temple	Nos	60				60.00			
Palanahalli Thota (near Rajakumar)	Nos	61				61.00			
Vinayaka nagar near Kalyani Lake	Nos	59				59.00			
Sapthagiri Layout (Kattigenahalli)	Nos	62				62.00			
Kattigenahalli Someshwara layout	Nos	60				60.00			
Kattigenahalli Munishwara layout	Nos	59				59.00			
Kuvempu nagar 4th Cross Kattigenahalli	Nos	62				62.00			
Dwaraka nagara 5th main Road	Nos	63				63.00			
Chamundi Layout 1st main Road (Kogilu)	Nos	64				64.00			
					Total executed Quantity	**550.00**			
					Tender Quantity	**540.00**			
					Quantity upto 125%	**550.00**	**189.00**	**103950.00**	
Supplying of submersible pump cable 1X3X6 Sqmm complete as per specifications and directions of the Engineer in charge									
Sreenivasapura Sai baba temple	Mtr	2	390.00			780.00			
Palanahalli Thota (near Rajakumar)	Mtr	2	396.00			792.00			
Vinayaka nagar near Kalyani Lake	Mtr	2	384.00			768.00			
Sapthagiri Layout (Kattigenahalli)	Mtr	2	402.00			804.00			
Kattigenahalli Someshwara layout	Mtr	2	390.00			780.00			
Kattigenahalli Munishwara layout	Mtr	2	384.00			768.00			
Kuvempu nagar 4th Cross Kattigenahalli	Mtr	2	402.00			804.00			
Dwaraka nagara 5th main Road	Mtr	2	408.00			816.00			
Chamundi Layout 1st main Road (Kogilu)	Mtr	2	414.00			828.00			
					Total executed Quantity	**7140.00**			
					Tender Quantity	**6642.00**			
					Quantity upto 125%	**7140.00**	**151.20**	**1079568.00**	
Supplying & delivery at site brand new / Essen / lotus sunsines/Adarsh/Gk controls best indigenous make combine energy meter-cum-control panel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof the unit shall have two detachable doors suitable for operation on 3ph,50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key ribs should be provided inside the door canopy apron and louvers ventilators shall be provided the combine energy mtr cum control panel board unit suitable for operation on 3ph, 50Hz,380/440 AC supply shall be consisted etc., completed T panel board shall be fabricated on single unit in the above components panel board for suitable pumpset above components panel board for suitable pumpset above Up to 20HP with star delta starter (MR) complete as per specifications and directions of the Engineer in charge									
Sreenivasapura Sai baba temple	Nos	1				1.00			
Palanahalli Thota (near Rajakumar)	Nos	1				1.00			
Vinayaka nagar near Kalyani Lake	Nos	1				1.00			
Sapthagiri Layout (Kattigenahalli)	Nos	1				1.00			
Kattigenahalli Someshwara layout	Nos	1				1.00			
Kattigenahalli Munishwara layout	Nos	1				1.00			
Kuvempu nagar 4th Cross Kattigenahalli	Nos	1				1.00			
Dwaraka nagara 5th main Road	Nos	1				1.00			

Scanned by TapScanner

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount	Remark
Chamundi Layout 1st main Road (Kogilu)	Nos	1				1.00			
					Total executed Quantity	9.00	22050.00	198450.00	
Item No:85 Supplying & delivery of brand 50mm Gate Valve. complete as per specifications and directions of the Engineer in charge									
Sreenivasapura Sai baba temple	Nos	1				1.00			
Palanahalli Thota (near Rajakumar)	Nos	1				1.00			
Vinayaka nagar near Kalyani Lake	Nos	1				1.00			
Sapthagiri Layout (Kattigenahalli)	Nos	1				1.00			
Kattigenahalli Someshwara layout	Nos	1				1.00			
Kattigenahalli Munishwara layout	Nos	1				1.00			
Kuvempu nagar 4th Cross Kattigenahalli	Nos	1				1.00			
Dwaraka nagara 5th main Road	Nos	1				1.00			
Chamundi Layout 1st main Road (Kogilu)	Nos	1				1.00			
					Total executed Quantity	9.00	1890.00	17010.00	
Item No:86 Supplying & delivery of brand 50mm Non Return Valve. complete as per specifications and directions of the Engineer in charge									
Sreenivasapura Sai baba temple	Nos	1				1.00			
Palanahalli Thota (near Rajakumar)	Nos	1				1.00			
Vinayaka nagar near Kalyani Lake	Nos	1				1.00			
Sapthagiri Layout (Kattigenahalli)	Nos	1				1.00			
Kattigenahalli Someshwara layout	Nos	1				1.00			
Kattigenahalli Munishwara layout	Nos	1				1.00			
Kuvempu nagar 4th Cross Kattigenahalli	Nos	1				1.00			
Dwaraka nagara 5th main Road	Nos	1				1.00			
Chamundi Layout 1st main Road (Kogilu)	Nos	1				1.00			
					Total executed Quantity	9.00	1890.00	17010.00	
Item No:87 Supplying and fixing MCB complete as per specifications and directions of the Engineer in charge									
Sreenivasapura Sai baba temple	Nos	1				1.00			
Palanahalli Thota (near Rajakumar)	Nos	1				1.00			
Vinayaka nagar near Kalyani Lake	Nos	1				1.00			
Sapthagiri Layout (Kattigenahalli)	Nos	1				1.00			
Kattigenahalli Someshwara layout	Nos	1				1.00			
Kattigenahalli Munishwara layout	Nos	1				1.00			
Kuvempu nagar 4th Cross Kattigenahalli	Nos	1				1.00			
Dwaraka nagara 5th main Road	Nos	1				1.00			
Chamundi Layout 1st main Road (Kogilu)	Nos	1				1.00			
					Total executed Quantity	9.00	945.00	8505.00	
Item No:88 Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specificationscomplete as per specifications and directions of the Engineer in charge									

Scanned by TapScanner

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount	Remark
From	To										
		Sreenivasapura Sai baba temple									
0	30		Cum	1	30.00	0.60	0.75	13.50			
30	60		Cum	1	30.00	0.60	0.75	13.50			
60	90		Cum	1	30.00	0.60	0.75	13.50			
90	120		Cum	1	30.00	0.60	0.75	13.50			
120	150		Cum	1	30.00	0.60	0.75	13.50			
150	180		Cum	1	30.00	0.60	0.75	13.50			
180	210		Cum	1	30.00	0.60	0.75	13.50			
210	240		Cum	1	30.00	0.60	0.75	13.50			
240	270		Cum	1	30.00	0.60	0.75	13.50			
270	300		Cum	1	30.00	0.60	0.75	13.50			
300	330		Cum	1	30.00	0.60	0.75	13.50			
		Palanahalli Thota (near Rajakumar)									
0	30		Cum	1	30.00	0.60	0.75	13.50			
30	60		Cum	1	30.00	0.60	0.75	13.50			
60	90		Cum	1	30.00	0.60	0.75	13.50			
90	120		Cum	1	30.00	0.60	0.75	13.50			
120	150		Cum	1	30.00	0.60	0.75	13.50			
150	180		Cum	1	30.00	0.60	0.75	13.50			
180	210		Cum	1	30.00	0.60	0.75	13.50			
210	240		Cum	1	30.00	0.60	0.75	13.50			
240	270		Cum	1	30.00	0.60	0.75	13.50			
270	300		Cum	1	30.00	0.60	0.75	13.50			
300	330		Cum	1	30.00	0.60	0.75	13.50			
330	345		Cum	1	15.00	0.60	0.75	6.75			
		Vinayaka nagar near Kalyani Lake									
0	30		Cum	1	30.00	0.60	0.75	13.50			
30	60		Cum	1	30.00	0.60	0.75	13.50			
60	90		Cum	1	30.00	0.60	0.75	13.50			
90	120		Cum	1	30.00	0.60	0.75	13.50			
120	150		Cum	1	30.00	0.60	0.75	13.50			
150	190		Cum	1	40.00	0.60	0.75	18.00			
190	210		Cum	1	20.00	0.60	0.75	9.00			
210	240		Cum	1	30.00	0.60	0.75	13.50			
240	270		Cum	1	30.00	0.60	0.75	13.50			
270	300		Cum	1	30.00	0.60	0.75	13.50			
300	315		Cum	1	15.00	0.60	0.75	6.75			
		Sapthagiri Layout (Kattigenahalli)									
0	30		Cum	1	30.00	0.60	0.75	13.50			
30	60		Cum	1	30.00	0.60	0.75	13.50			
60	90		Cum	1	30.00	0.60	0.75	13.50			
90	120		Cum	1	30.00	0.60	0.75	13.50			
120	150		Cum	1	30.00	0.60	0.75	13.50			
150	180		Cum	1	30.00	0.60	0.75	13.50			
180	210		Cum	1	30.00	0.60	0.75	13.50			
210	240		Cum	1	30.00	0.60	0.75	13.50			
240	270		Cum	1	30.00	0.60	0.75	13.50			
270	300		Cum	1	30.00	0.60	0.75	13.50			
300	330		Cum	1	30.00	0.60	0.75	13.50			
330	369		Cum	1	39.00	0.60	0.75	17.55			
		Kattigenahalli Someshwara layout									
0	30		Cum	1	30.00	0.60	0.75	13.50			
30	60		Cum	1	30.00	0.60	0.75	13.50			
60	90		Cum	1	30.00	0.60	0.75	13.50			
90	120		Cum	1	30.00	0.60	0.75	13.50			
120	150		Cum	1	30.00	0.60	0.75	13.50			
150	180		Cum	1	30.00	0.60	0.75	13.50			
180	210		Cum	1	30.00	0.60	0.75	13.50			
210	240		Cum	1	30.00	0.60	0.75	13.50			
240	270		Cum	1	30.00	0.60	0.75	13.50			
270	300		Cum	1	30.00	0.60	0.75	13.50			
300	330		Cum	1	30.00	0.60	0.75	13.50			
330	360		Cum	1	30.00	0.60	0.75	13.50			

Scanned by TapScanner